BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package-3, includes 7 works of Rs 85.00 Lks
2	Amount of Work Portion	80, 24922/2
3	Estimate cost	85.00 Lakhs
4	Name Of Contractor	B.B.Umesh
5	Agreement No.	185/2019-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/185/2019-20, Dt, 07.01.2020
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	70 +/-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	114 Days.
15	Date of recommending time limit applied for	6.3.20 to 30.6.20
16	Wheather the original application of contractor is enclosed	— —

17	Balance work remaining to be done	30 %
18	Probable time required for completion of remaining work	30.6.20
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notices as per clause has been issued	— Yes —
21	Remarks of the [illegible] and the daily rate of penalty proposed	*Due to corona lockdown workings delayed. Hence may be Approved Without Fine.
22	Remarks of the [illegible] with the daily rate of penalty proposed	

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ